योजना विकास और निगरानी विभाग | PLANNING DEVELOPMENT & MONITORING DEPARTMENT | محكمه، منصوبہ بندی ترقّی و نگرانی

ECompendium

for Completed works

Home List of Projects Report Report Excel


Hello Law! Change Password Logout

Find Project:

Search

Back

Sort



Repair and renovation of Directorate of Litigation, Jammu building by way of civil works at High court, Jammu.

Section

37

Date of Commencement

24/05/2023

Date of Completion

31/10/2023

AA Cost in Jacs

18.02

Completion Cost in lacs

14.49

No. of Beneficiaries/ Souls Benefited

Affirmployees of the Directorate of Libboroon

Jammu



Renovation of Judiical Quaters 03 Nos at ,Amphala Jammu

Sector

UT

Date of Commencement

21/06/2021

Date of Completion

31/08/2023

AA Cost in lacs

16.45

Completion Cost in lacs

9.82





Renovation of Pantry, toilet, tilling of terrace and office Chambers of Hon'ble Chief Justice at High Court, Jammu

Sector

Date of Commencement 29/06/2022

Date of Completion 31/07/2023

AA Cost in lacs 35.97

Completion Cost in lacs 28.3

No. of Beneficiaries/ Souls Benefited Chief Justice Office





Repair/renovation of newly created Court (Fastrack Court)

Jammu

Sector U

Date of Commencement 20/09/2022

Date of Completion 31/08/2023

AA Cost in lacs 16.94

Completion Cost in lacs 15

No. of Beneficiaries/ Souls Benefited All Litigants of Jammu Division



Construction of Room for accommodation of record at

District Court Jammu

Sector

UT

Date of Commencement

27/09/2022

Date of Completion

30/04/2023

AA Cost in Incs

3.12

Completion Cost in lacs

2.97

No. of Beneficiaries/ Souls Benefited

Employees of District Court Jammu



Upgradation of Various works at High Court & District Court Complex Jammu

Sector

UT

Date of Commencement

23/05/2023

Date of Completion

31/10/2023

AA Cost in lacs

24.45

Completion Cost in lacs

20.94

No. of Beneficiaries/ Souls Benefited

All employees of District Court Jammu



Utilization of available premises of Canteen at ground floor of District Court Jammu for accommodation of POCSO Court and its staff at District Court Complex Janipur Jammu

Sector

UT

Date of Commencement

24/05/2023 29/02/2024

Date of Completion

AA Cost in lacs


26.78

Completion Cost in lacs

18.71

No. of Beneficiaries/ Souls Benefited

All litigants regarding POCSO cases



Construction of racks for maintenance of Record at District & Session Court Kishtwar

ector

UT

בראכו זוא כר

Date of Completion

31/03/2023

AA Cost in lacs


Completion Cost in lacs

1.98 1.86

No. of Beneficiaries/ Souls Benefited

All employees of District and Session Court

Kishtwar



Toilet block and allied works at Court Complex Thathri

Sector

UT

Date of Completion

30/06/2023

AA Cost in lacs


30,00

Completion Cost in lacs

4.2 2.02

No. of Beneficiaries/ Souls Benefited

All empoyess of the Thatri Court



Repair/renovation of building & boundary wall of Court Complex at Batote.

Sector

UT

Date of Commencement

30/04/2023

Date of Completion

31/03/2024

AA Cost in lacs

66.65

Completion Cost in lacs

66.65

No. of Beneficiaries/ Souls Benefited

All employees of Court Batote

1 2

Total Records: 17

© 2022 - ECompendium

ECompendium

for Completed works

Home List of Projects Report Report Excel

Hello Law! Change Password Logout

Find Project:	
	Search
	Back

Sort



Auditorium of J&K Judaical Academy and repairing of Podium, heating system and other allied works at Srinagar

Sector UT

Date of Commencement 09/05/2022

Photo of Commission 31 M2/2024

AA Cost in lacs 22.48
Completion Cost in lacs 22.22

No. of Beneficiaries/ Souls Benefited All employees of Judicial Academy



Construction of Common Washroom Block / Public Toilet Blocks (Male / Female) and Reverse Osmosis (ROs) at Munsiff Court Gandoh

Secto

UT

Date of Commencement

23/05/2023

Date of Completion

31/03/2024

AA Cost in lacs

3.45

Completion Cost in lacs

3.35

No. of Beneficiaries/ Souls Benefited

All employees of Gandoh Court





Supply, Installation of CCTV Surveillance at District Court at Mominabad, Srinagar (Phase -I)

Date of Commencement

17/10/2019

Date of Completion

31/03/2024

AA Cost in lacs

72.34

Completion Cost in lacs

32.24

No. of Beneficiaries/ Souls Benefited

Air employees and intigants of District Court Moominabad

JUDICIAL QUARTERS BEMINA SRINAGAR





Renovation/repairs to residential Judicial Quarters at Bemina Srinagar

Sector

UT

Date of Commencement

23/05/2023

Date of Completion

29/02/2024

Completion Cost in lacs


41.47

No. of Beneficiaries/ Souls Benefited

Judicial Officers

AUDITORIUM GALLERY HIGH COURT SRINAGAR





Upgradation/Renovation of auditorium (Gallery) at High Court Srinagar

Sector

UT

Date of Commencement

13/03/2023

Date of Completion

31/03/2024

AA Cost in lacs

11.31

Completion Cost in lacs

10.56

No. of Beneficiaries/ Souls Benefited

All employees of High Court Srinagar



Construction of Munsiff Court (Addl Mobile Magistrate) at Pahalgam

becep.

4.

Date of Commencement

07/01/2020

Date of Completion

AA Cost in lacs


31/03/2024

Completion Cost in lacs

614.00 460.00

No. of Beneficiaries/ Souls Benefited

All population of Pahalgam area



Providing of 500 KV standby transformer at Hihg Court Jammu

Sector UT

 Date of Commencement
 22/11/2022

 Date of Completion
 31/03/2024

AA Cost in lacs 47.80

Completion Cost in lasts 45,56

No. of Beneficiaries/ Souls Benefited All the employees High Court of Jammu

1 2

Total Records: 17

© 2022 - ECompendium